

Activity Name	Original Duration	Start	Finish	2024			2025				2026				2027				2028				2029				2030				2031		
				Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3				
High Level Summary	1949	02-Oct-23 A	20-Mar-31																														
Hospital Towers	1896	02-Oct-23 A	20-Mar-31																														
Owner Contract Execution	0	02-Oct-23 A																															
Site Capture/NTP - A	0	10-Jun-24 A																															
Construction Start - A	0	14-Oct-24 A																															
Earthwork - Summary	110	18-Nov-24 A	05-Sep-25																														
Foundations - Summary	163	20-Jan-25 A	16-Oct-25																														
Vertical Structure - Summary	210	26-Aug-25	23-Jun-26																														
Envelope - Summary	242	20-Jan-26	31-Dec-26																														
Structure Top Out - A	0		23-Jun-26																														
Dry In - A	0		12-Oct-26																														
Permanent Power - A	0		04-Jan-27																														
Finishes - Summary	404	13-Jan-27	11-Aug-28																														
Substantial Completion - A (By Schedule)	0		03-Sep-30*																														
Move In & Activation	138	04-Sep-30	20-Mar-31																														
First Patient	0		20-Mar-31*																														
Podium/UGG/OPB	1495	14-Oct-24 A	03-Sep-30																														
Mobilization / Construction Start - B	0	14-Oct-24 A																															
Earthwork - Summary	216	14-Oct-24 A	03-Feb-26																														
Foundations - Summary	186	27-Oct-25	21-Jul-26																														
Vertical Structure - Summary	283	22-Apr-26	02-Jun-27																														
Zone B Structure to Lvl B1 - B	0		11-Sep-26																														
Temp Dry In Level B1 - B	0		23-Dec-26																														
Enclosure - Summary	116	19-Mar-27	31-Aug-27																														
Structure Top Out - B	0		02-Jun-27																														
Dry In - B	0		14-Sep-27																														
Permanent Power - B	0		12-Oct-27																														
Conditioned Air - B	0		07-Feb-28																														
Finishes - Summary	654	08-Feb-28	03-Sep-30																														
Substantial Completion - B (By Schedule)	0		03-Sep-30*																														
F&CSB	1217	10-Jun-24 A	19-Mar-29																														
Site Capture (A,B,C)	0	10-Jun-24 A																															
Construction Start - C	0	11-Sep-26																															
Structure Top Out - C	0		29-Oct-27																														
Permanent Power - C	0		23-Mar-28																														
Conditioned Air - C	0		04-May-28																														
Substantial Completion - C (By Schedule)	0		19-Mar-29																														
TEP	861	14-Oct-24 A	06-Mar-28																														
Construction Start - D	0	14-Oct-24 A																															
Earthwork - Summary	179	05-Dec-24 A	14-Aug-25																														
Vertical Structure - Summary	124	16-Sep-25	12-Mar-26																														
Structure Top Out - D	0		12-Mar-26																														
Envelope - Summary	352	25-Mar-26	11-Aug-27																														
Startup & Cx - Summary	299	16-Nov-26	21-Jan-28																														
Permanent Power Available @ TEP - D	0		04-Jan-27																														
Dry In - D	0		11-Aug-27																														
Conditioned Air - D	0		20-Aug-27																														
Substantial Completion - D (By Schedule)	0		06-Mar-28*																														
Staff Garage	998	03-Mar-25 A	06-Mar-29																														
Mobilization / Construction Start - E	0	03-Mar-25 A																															
Earthwork - Summary	143	03-Mar-25 A	31-Oct-25																														
Foundations - Summary	385	05-Aug-25	10-Feb-27																														
Vertical Structure - Summary	342	20-Aug-26	27-Dec-27																														
OH MEP RI to SC - Summary	424	06-Jul-27	06-Mar-29																														
Structure Top Out - E	0		27-Dec-27																														
Envelope - Summary	90	28-Dec-27	02-May-28																														
Permanent Power - E	0		29-Feb-28																														
Dry In - E	0		02-May-28																														
Substantial Completion - E(By Schedule)	0		06-Mar-29*																														
Site	1588	10-Jun-24 A	03-Sep-30																														
Site Capture (Zones A, B, C) - F	0	10-Jun-24 A																															
Site Capture (Zones D, E) - F	0	03-Sep-24 A																															
Owner Groundbreaking Ceremony - F	0		01-Oct-24 A																														
Site Construction Duration - Total Calendar Days	2080	14-Oct-24 A	03-Sep-30																														
Mobilization / Construction Start - F	0	14-Oct-24 A																															
Site Utilities - Summary	252	21-Oct-24 A	17-Oct-25																														
Substantial Completion - F (By Schedule)	0		03-Sep-30*																														

◆ Substantial Completion - A (By Schedule)

■ Move In & Activation

◆ First Patient