

WPA#	Bid Package		Issue ITB	Pre-Proposal Conference	RFI's Due from Subs	RFI's Due To Design Team	Add. From Design Team	Add. To Subs	Receive Sub Prop.	WPA Delivery Date (MVP)	WPA Approval Date (PHMS)	Exhibit 1 Final Review
WPA 01	BP-00: EW - Site Capture Package									2/28/2024		3/29/2024
WPA 02	BP-01: DA - Soil Retention		2/14/2024			2/26/2024		3/7/2024	3/14/2024	4/25/2024		5/25/2024
WPA 02	BP-01: DA - MEPF / Elevators / P-Tube / P-Linen / Concrete Turnkey / Envelope (based on 100% SD)		2/14/2024			2/26/2024		3/7/2024	3/14/2024	5/17/2024		6/16/2024
WPA 02	BP-01: Area F - Treadway / Site Utilities / Temp Dewatering		2/14/2024			2/26/2024		3/7/2024	3/14/2024	5/17/2024		6/16/2024
WPA 03	BP-01A: Area F - Tower Cranes / Hoists / Field Engineering & Layout									8/10/2024		9/9/2024
WPA 03	BP-02: Area A - Piers / Tower Crane Foundations / Grading		7/2/2024			7/12/2024		7/19/2024	7/25/2024	9/13/2024	10/12/2024	10/13/2024
WPA 03	BP-02: Area B - Mass Excavation / Soil Retention / High Side Piers / Temp Dewatering / UG Waterproofing		7/2/2024			7/12/2024		7/19/2024	7/25/2024	9/13/2024	10/12/2024	10/13/2024
WPA 03	BP-02: Area D - Piers / Foundations / Tunnel (structure) / UG&UF EP / Crawlspace / UG Waterproofing		7/2/2024			7/12/2024		7/19/2024	7/25/2024	9/13/2024	10/12/2024	10/13/2024
WPA 04	BP-03: Area E - Mass Excavation / Soil Retention		7/29/2024			8/8/2024		8/20/2024	8/27/2024	10/2/2024	10/31/2024	11/1/2024
WPA 04	BP-03: Area C - (4) High side Piers (price only in WPA)		7/29/2024			8/8/2024		8/20/2024	8/27/2024	10/2/2024	10/31/2024	
WPA 04	BP-03: Area F - Retaining Walls at Retention Pond / East Road		7/29/2024			8/8/2024		8/20/2024	8/27/2024	10/2/2024	10/31/2024	11/1/2024
WPA 05	BP-04: Zone A - Foundations / Elevator Pits / UG/UF MEP & First Elevated Deck Sleeves (G) / First Elevated Deck (G) / UG Waterproofing		9/23/2024			10/1/2024		10/11/2024	10/16/2024	11/21/2024	12/20/2024	12/21/2024
WPA 06	BP-05: Zone B - SOE Revisions (based on F&CSB Coordination)		10/21/2024			11/5/2024		11/13/2024	11/19/2024	12/17/2024	1/27/2025	1/16/2025
WPA 06	BP-05: Zone F - Site Telecom (90% CD; for City of Dallas review)		10/21/2024			11/5/2024		11/13/2024	11/19/2024	12/17/2024	1/27/2025	1/16/2025
WPA 06	BP-06: Zone A - Pier Revisions		10/28/2024			11/5/2024		11/13/2024	11/19/2024	12/17/2024	1/27/2025	1/16/2025
WPA 06	BP-06: Zone F - Site Utility Revisions at Forest Park (coordinate with Tunnel)		10/28/2024			11/5/2024		11/13/2024	11/19/2024	12/17/2024	1/27/2025	1/16/2025
Budget	DD.1 Overall Budget (Zones A & B DD Update)		11/4/2024			11/21/2024		12/12/2024	12/19/2024	2/4/2025	2/11/2025	---
WPA 09	BP-07: DA - BAS Controls / LV Systems / (Any Remaining DA Scopes)		11/4/2024			11/20/2024		12/4/2024	12/12/2024	3/24/2025	4/22/2025	4/23/2025
Budget	DD.2 Overall Budget (Zone D CDs - Zones E & F DDs, Zone C SDs)		12/6/2024			1/6/2025		1/16/2025	1/28/2025	3/6/2025	3/13/2025	---
WPA 07	BP-08: Zone F - UG Traffic Signal Infrastructure (90% CD; for City of Dallas review)		11/11/2024			11/21/2024		12/5/2024	12/12/2024	1/29/2025	2/27/2025	2/28/2025
WPA 07	BP-09: Zone A - Permanent Dewatering		11/25/2024			12/5/2024		12/13/2024	12/19/2024	1/29/2025	2/24/2025	2/28/2025
WPA 07	BP-09: Zone B - Piers / Foundations / UG MEP / Elevators / SOG (B3) / Permanent Dewatering		11/25/2024			12/5/2024		12/13/2024	12/19/2024	1/29/2025	2/24/2025	2/28/2025
WPA 07	BP-09: Zone E - Piers / Foundations / B1 SOG / Tunnel / Loading Dock Equipment (Coordination with Structure only) / Permanent Dewatering / UG Waterproofing / Coordination with TEP Utilities		11/25/2024			12/5/2024		12/13/2024	12/19/2024	1/29/2025	2/24/2025	2/28/2025
WPA 07	BP-09: Zone D - Pier Revisions		11/25/2024			12/5/2024		12/13/2024	12/19/2024	1/29/2025	2/24/2025	2/28/2025
WPA 09	BP-10: Zone D - 100% CDs		12/6/2024			1/7/2025		1/15/2025	1/23/2025	3/24/2025	4/22/2025	4/23/2025
WPA 09	PC-003/PC-004 - VIMS (TEP)		2/4/2025			2/10/2025		2/18/2025	2/26/2025	3/24/2025	4/22/2025	4/23/2025
WPA 08	BP-11: Zone A - Concrete Structure, Exterior Glazing, MEP		12/20/2024			1/8/2025		1/16/2025	1/29/2025	2/20/2025	3/19/2025	3/4/2025
WPA 10	BP-12: Zone A - Roofing, Steel, Window Washing, Waterproofing, Metal Panels, Helipad, Insulation, etc.		3/17/2025	4/3/2025	4/7/2025	4/8/2025	4/21/2025	4/25/2025	5/13/2025	6/11/2025	7/10/2025	7/7/2025
WPA 08	BP-11: Zone F - Civil - Substation Ductbank to TEP		12/18/2024		1/8/2025	1/8/2025		1/16/2025	1/29/2025	2/20/2025	3/19/2025	3/4/2025
WPA 10	BP-12: Zone B - UG Garage - Structure / CMU / Stairs / Elevators / UGG Underslab MEPF (DA Playground Equipment)		3/17/2025	4/3/2025	4/7/2025	4/8/2025	4/21/2025	4/25/2025	5/13/2025	6/11/2025	7/10/2025	7/7/2025
WPA 11	BP-12: Zone E - 100% CDs (includes portion of the Tunnel)		3/17/2025	4/3/2025	4/7/2025	4/8/2025	4/21/2025	4/25/2025	5/13/2025	7/24/2025	8/21/2025	8/21/2025
WPA 10	BP-12: Zone C - Mass Excavation / SOE Retention / Temporary Dewatering / High Side Piers		3/17/2025	4/3/2025	4/7/2025	4/8/2025	4/21/2025	4/25/2025	5/13/2025	6/11/2025	7/10/2025	7/7/2025
WPA 11	BP-14: Zone C - UG MEP / Elevators / First Elevated Deck (G Level) / Tunnel (100% DD FP Bridge)		4/21/2025	4/28/2025	4/30/2025	5/1/2025	5/15/2025	5/16/2025	5/23/2025	7/24/2025	8/21/2025	8/21/2025
WPA 12	BP-15: Zone B - Structure / Core & Shell (CUH Bridge; 50% CD progress print)		5/21/2025	5/29/2025	6/2/2025	6/3/2025	6/14/2025	6/18/2025	6/26/2025	8/12/2025	9/12/2025	9/12/2025
WPA 12	BP-13: Zone A - MEPF, Drywall & Firecaulk (50% CD; progress print)		5/13/2025	5/21/2025	5/22/2025	5/23/2025	6/9/2025	6/10/2025	6/18/2025	8/12/2025	9/12/2025	9/12/2025
WPA 12	BP-13: Zone B - MEPF (50% CD; progress print)		5/13/2025	5/21/2025	5/22/2025	5/23/2025	6/9/2025	6/10/2025	6/18/2025	8/12/2025	9/12/2025	9/12/2025
WPA 13	BP-16: Zone A - 100% CDs, Zone A&B, All Zones(Low Voltage		8/25/2025	9/2/2025	9/3/2025	9/4/2025	9/19/2025	9/22/2025	10/7/2025	12/5/2025	1/5/2025	1/5/2025
WPA 14	BP-17: Zone B - 100% CDs		10/7/2025	10/15/2025	10/16/2025	10/17/2025	11/3/2025	11/4/2025	11/19/2025	2/5/2026	3/5/2026	3/5/2026
WPA 15	BP-18: Zone F - 100 % CDs - Landscape / Irrigation / Exterior Improvements / Signage / Traffic Control		11/19/2025	11/20/2025	12/1/2025	12/2/2025	12/18/2025	12/19/2025	1/5/2025	3/5/2026	4/2/2026	4/2/2026
WPA 15	BP-19: Zone C - 100% CDs - Balance of Scope & Forest Park Bridge		11/19/2025	11/20/2025	12/1/2025	12/2/2025	12/18/2025	12/19/2025	1/5/2025	3/5/2026	4/2/2026	4/2/2026
WPA 15	BP-19: Zone G - 100% CDs - CUH Bridge		11/19/2025	11/20/2025	12/1/2025	12/2/2025	12/18/2025	12/19/2025	1/5/2025	3/5/2026	4/2/2026	4/2/2026